

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Nalgonda District- Package No.AP13IXLB04 – Construction of High level Bridge across Koratika vagu Km 5/2-5/4 on Road from Gudapur to Koratikal – According Post facto Extension of Agreement Time up to 5.10.2014 for a period of (289) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 204.

Dated: 10.11.2014.

Read the following:-

1. G.O.Ms.No.330, PR&RD (Progs.II) Dept., dt.17.09.2010.
2. From the Chief Engineer, PR&Admn., PMGSY, Hyderabad in Lr.No.W12/AP13LN04/Gudapur/2011, Dt: 15.9.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admn., PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 5.10.2014 for a period of (289) days for Construction of High level Bridge across Koratika vagu Km 5/2 -5/4 on Road from Gudapur to Koratikal in Nalgonda District” under PMGSY Phase IX without imposing LDs as the delay was due to approval of revised designs and natural calamities.

2. The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Nalgonda District.
Copy to: The PS to Minister(PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER